EXTENSION OF TIME PROPOSAL

1	Name of work	Providing Pipeline to the Existing borewells in ward No 8, Kodigehalli
2	Amount of Work Portion	10401 65.37
3	Estimated Cost	12.00 Lakhs
4	Name of contractor	H. Gangadhar
5	Agreement No.	
6	No. and date under which work order issued	BBMP/EE/BTP/WO/232/2018-19 18-02-2019
7	Time limit originally fixed for completion	60 days
8	Date of application by the contractor for granting extension of time	
9	Date of receipt of application in the sub division office	
10	Extension granted if any	
	i)	
	ii)	
11	Work carried out by the contractor during the original period stipulated in the contract.	
12	Work carried out during 1st extension	
13	Work carried out during 2nd extension	
14	Time now applied for	1011 Days
15	Date of recommending time limit applied for	18.4.2019 to 28.1.22
16	Whether the orginal application of the contractor is enclosed.	
17	Balance of work remaining to be done	—
18	Probable time required for completion of remaining work	28.1.22
19	Cost of work charged establishment charged on the work after the expairy of original period.	
20	Whether notice as per clause of contract has been issued.	
21	Remarks of the AEE and the daily rate of penalty proposed work could not be executed on time.	As labours got infected with covid Less penality may be levied
22	Remarks of the EE with the daily rate of penalty proposed	EOT may be Approved As per AEE recommendations with nominal penalty.

Assistant Engineer

Executive Engineer
Byatarayanapura Division

Assistant Executive Engineer

Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore